



Date Tue 12/12/2023

Job #

Weather

6:00 AM

32° 

Clear

Wind: 1 MPH | Precipitation: .0" | Humidity: 75%

12:00 PM

54° 

Clear

Wind: 7 MPH | Precipitation: .0" | Humidity: 40%

4:00 PM

59° 

Partially cloudy


Wind: 10 MPH | Precipitation: .0" | Humidity: 35%

Work Logs

Name	Description
City of Norman Central Library - Mold	<p>Cavins Group arrived on site and suited up in proper PPE. Upon suiting up Cavins technicians checked all equipment and containments for defects. All air scrubber filters were changed, temperature and humidity readings were taken in all containments, on all three floors in the main area, and outside.</p> <p>Cavins technician continued to inventory items in SO 115. All inventoried items have been cleaned/decontaminated, or disposed of per the City of Norman's request. All cleaned/decontaminated items were boxed and stored on site.</p> <p>One additional air scrubber was added to the building in the following areas: HVAC unit in the emergency stairwell, SO 115, 2nd floor main area, and the first floor bay windows (children's area), for a total of four additional air scrubbers. Additional air scrubbers were needed due to the amount of mold in the air in these areas, and to control the air quality.</p> <p>Cavins technician continued demo in the stairwell HVAC closets. Upon demo Cavins technician found additional microbial growth in the stairwell HVAC closet from the 4th floor all the way down to the 1st floor.</p> <p>An additional containment was set on the first floor entrance to the children's area. This containment was needed to access the emergency stairwell interior wall, and to prevent cross contamination. Cavins technician cut into the drywall on the landing between the first and second floor stairwell to access the firewall. Cavins technician found there to be no firewall, also contributing to the need for the additional containment.</p> <p>Weekly spore trap samples were taken on the third floor common area, the second floor common area, the first floor common area, and the children's area. One exterior control sample was also taken. Temperature and humidity readings were taken in all areas at the time of testing.</p> <p>Post remediation verification testing was taken in rooms 303 and 305. Testing consisted of one spore trap sample inside of each containment. Once clearance testing passed, all equipment was removed from the area that evening. One air scrubber was placed in the new containment on the First Floor Children's Area entrance, the other two were turned off and moved off site at 7pm.</p>
Total	

General Notes

1. 201A Staff Only: Remediation



2. Exterior: Equipment

2 - 20' Conex Boxes



3. Exterior: Temperature and Humidity




4. 305 Pioneer: Containment Upon Arrival/Departure



5. First, Second, Third Floor - Main Area: Weekly Air Quality Testing







6. Third Floor - Main Area: Temperature and Humidity



7. Third Floor - Main Area: Equipment


- 1 - Air Scrubber
- 1 - 50' Extension Cord



8. Third Floor - Main Area: Filter Change



9. 303 & 305: Post Remediation Verification Testing



10. 311 Local History: Containment Upon Arrival/Departure



11. 311 Local History: Temperature and Humidity





12. 311 Local History: Equipment


- 2 - Air Scrubbers
- 1 - Fogger




13. 311 Local History: Filter Change




14. HVAC Closet - Stairwell: Demo/Additional Microbial Growth





15. 305 Pioneer: Temperature and Humidity




16. 305 Pioneer: Equipment

- 4 - Zip Post
- 2 - Air Scrubbers



17. 305 Pioneer: Filter Change



18. 303 Storage: Equipment

- 1 - Air Scrubber
- 2 - Zip Post



19. 303 Storage: Containment Upon Arrival/Departure



20. 303 Storage: Temperature and Humidity




21. Second Floor - Main Area: Temperature and Humidity



22. Second Floor - Main Area: Equipment

- 2 - Air Scrubbers
- 1 - 25' Extension Cord



23. Second Floor - Main Area: Filter Change





24. Second Floor - Southeast Corner: Containment Upon Arrival/Departure





25. Second Floor - Southeast Corner: Equipment

- 22 - Zip Post
- 6 - Air Scrubbers
- 1 - 50' Extension Cord





26. Second Floor - Southeast Corner: Filter Change





27. Second Floor - Southeast Corner: Temperature and Humidity







28. 201A Staff Only: Containment Upon Arrival/Departure



29. 201A Staff Only: Equipment

- 10 - Zip Post
- 3 - Air Scrubbers
- 2 - Hepa Vacuums
- 2 - 50' Extension Cords
- 1 - Fogger









30. 201A Staff Only: Temperature and Humidity




31. 201A Staff Only: Filter Change





32. Stairwell: Equipment

- 4 - Air Scrubbers
- 1 - Fogger
- 1 - 50' Extension Cord
- 3 - 100' Extension Cords








33. Overall: Equipment



- 58 - Zip Post
- 42 - Air Scrubbers
- 9 - 50' Extension Cords
- 3 - 100' Extension Cords
- 2 - 25' Extension Cords
- 5 - Foggers
- 4 - Hepa Vacuums
- 2 - 20' Conex Boxes

34. Stairwell: Containment Upon Arrival/Departure



35. Stairwell: Filter Change





36. Stairwell: Temperature and Humidity




37. First Floor - Main Area: Equipment

2 - Air Scrubbers




38. First Floor - Main Area: Filter Change





39. First Floor - Main Area: Temperature and Humidity



40. 149 Story Time: Equipment

- 2 - Air Scrubbers
- 5 - Zip Post








41. 149 Story Time: Containment Upon Arrival/Departure



42. 149 Story Time: Temperature and Humidity



43. 149 Story Time: Filter Change



44. SO 115: Containment Upon Arrival/Departure



45. SO 115: Temperature and Humidity








46. SO 115: Equipment


- 7 - Air Scrubbers
- 1 - Fogger





47. SO 115: Filter Change






48. First Floor - Bay Window's (Children's Area): Containment Upon Arrival/Departure




49. First Floor - Bay Window's (Children's Area): Equipment

- 12 - Zip Post
- 4 - Air Scrubbers
- 1 - 50' Extension Cord




50. First Floor - Bay Window's (Children's Area): Filter Change



51. First Floor - Bay Window's (Children's Area): Temperature and Humidity



52. First Floor - Southwest Vestibule: Temperature and Humidity



53. First Floor - Southwest Vestibule: Containment Upon Arrival/Departure



54. First Floor - Southwest Vestibule: Equipment

- 2 - Air Scrubbers
- 2 - Zip Post



55. First Floor - Southwest Vestibule: Filter Change



56. Garage: Containment Upon Arrival/Departure



57. Garage: Temperature and Humidity







58. Garage: Equipment

- 4 - Air Scrubbers
- 1 - 25' Extension Cord
- 3 - 50' Extension Cords
- 1 - Fogger
- 2 - Hepa Vacuums






59. Garage: Filter Change





60. SO 115: Content Cleaning/Decontamination/Disposal






61. 201A Staff Only: Anti Microbial Fog Treatment




62. Main Entrance - Children's Area: New Containment Upon Departure



63. Main Entrance - (Children's Area): Equipment

- 1 - Air Scrubber
- 1 - Zip Post



64. Main Entrance - Children's Area: Temperature And Humidity

